

Name of the Project  
Location of the Project

Standard Form Number: SF-GOOD-59  
Revised on: May 24, 2004  
Standard Form Title: Purchase Request

**PURCHASE REQUEST**  
Provincial Government of Bohol

Item No.	Unit	Item Description	Qty	Unit Cost	Total Cost
1	unit	<p><b>3.0 TONS CEILING CASSETTE</b> Inverter Specifications: 3.0TR Split Type Aircon – Ceiling Cassette Aircon Inverter, Quiet Design, Independent Dehumidification, Wide Angle Airflow, Eye catching digital LED display, Auto-Restart, Auto-Defrosting, Timer Pre-set run hours to save power consumption, Sleep Mode, Modern design matches stylish home interiors, Slim Type Space saving installation, R410A Refrigerant Ozone &amp; Environment Friendly, 360 Degrees Airflow Supplies more even and comfortable airflow, Cooling capacity kJ/H: 40,090, EER kJ/hr-W: 12.9, Indoor Net Dimension WxDxH mm: 840x840x245, Indoor Gross Dimension WxDxH mm: 900x900x245, Net/Gross Weight kg: 25/30, Outdoor Net Dimension WxDxH mm: 946x410x810, Outdoor Gross Dimension WxDxH mm: 1090x500x875, Net/Gross Weight kg: 69/75</p> <p>Materials Including Labor cost Specifications for the materials: 900 ft. 5/8" dia. Refrigerant pipe, soft drawn 900 ft. 3/8" dia. Refrigerant pipe, soft drawn 150 length 3/8" x 1/2" x 6' rubber insulation superlon 150 length 5/8" x 1/2" x 6' rubber insulation superlon 140 length 1 1/8" x 1/2" x 6' rubber insulation superlon (for drain lines) 10 roll polyethylene tape 54 pcs. Copper elbow, long radius 1/2" 54 pcs. Copper elbow, long radius, 5/8" 4.5 tank nitrogen 18 sets mapp gas 9 tank refrigerant (R410A) 548 meters electrical wire, AWG #10, THHN 274 meters royal cord, 4 wires, #14 126 length PVC blue, 1" dia. (for drain lines) 72 pcs PVC blue elbow, 1" dia. 1 lot tie wire and electrical tape 1 lot clips, hangers and support 54pcs Expansion shield 5/8" 54 pcs. Lag screw</p>	9	152,420.00	1,371,780.00

		<p>18 pcs. Silver rod  100 pcs Welding Rod  72 pcs. Bolts, nuts and washers  9 length round bar, threaded, 10mm  36 pcs. Anchor bolt, 3/8  9 length angular bar 1 1/2" x 1 1/2" x 3/16" x 20'</p>			
2	unit	<p><b>5.0 TONS CEILING MOUNTED</b>  Inverter  Specifications:  5.0TR Split Type Aircon – Ceiling Cassette Aircon  Inverter, Quiet Design, Independent  Dehumidification, Wide Angle Airflow, Eye catching  digital LED display, Auto-Restart, Auto-Defrosting,  Timer Pre-set run hours to save power  consumption, Sleep Mode, Modern design matches  stylish home interiors, Slim Type Space saving  installation, R410A Refrigerant Ozone &amp;  Environment Friendly, 360 Degrees Airflow Supplies  more even and comfortable airflow, Cooling  capacity kJ/H: 63,300 , EER kJ/hr-W: 11.8, Indoor  Net Dimension WxDxH mm: 1650x675x235, Indoor  Gross Dimension WxDxH mm: 1725x755x313,  Net/Gross Weight kg: 39.2/45.7, Outdoor Net  Dimension WxDxH mm: 952x415x1333, Outdoor  Gross Dimension WxDxH mm: 1095x495x1480,  Net/Gross Weight kg: 104/116</p> <p>Materials Including Labor cost  Specifications for the materials:  40 ft. 5/8" dia. Refrigerant pipe, soft drawn  40 ft. 3/8" dia. Refrigerant pipe, soft drawn  6 length 3/8" x 1/2" x 6' rubber insulation superlon  6 length 5/8" x 1/2" x 6' rubber insulation superlon  6 length 1 1/8" x 1/2" x 6' rubber insulation superlon  (for drain lines)  2 roll polyethylene tape  2 pcs. Copper elbow, long radius 1/2  2 pcs. Copper elbow, long radius, 5/8  0.5 tank nitrogen  2 sets mapp gas  1 tank refrigerant (R410A)  36 meters electrical wire, AWG #10, THHN  36 meters royal cord, 4 wires, #14  14 length PVC blue, 1" dia. (for drain lines)  8 pcs PVC blue elbow, 1" dia.  1 lot tie wire and electrical tape  1 lot clips, hangers and support  6 pcs. Expansion shield 5/8  6 pcs. Lag screw  2 pcs. Silver rod  100 pcs Welding Rod  8 pcs. Bolts, nuts and washers</p>	1	184,310.00	284,310.00

		1 length round bar, threaded, 10mm 4 pcs. Anchor bolt, 3/8 1 length angular bar 1 1/2" x 1 1/2" x 3/16" x 20'			
3	unit	<p><b>2.5 HP WALL MOUNTED</b> Inverter Specifications:</p> <p>2.5HP Split Type Airconditioner, Inverter Technology, Hydrophilic Aluminum Fins, R410A Refrigerant, Sleep Mode, LED Display, Vitamin C Filter, Self Clean Function, Valve Protection Cover, Anti-rust Body, Time, Highly Efficient and Motor, Quiet Design, Louver Position Memory Function, i-Filter, High Density Filter, Refrigerant Leakage Detection, Self Diagnosis, Cooling Capacity: 26,408 Kj/h, Power Consumption: 1,945 W, Voltage, Freq, Ph: 230, 60, 1, Power Input: 1,945, EER: 13.6</p> <p>Specifications for the materials: 900 ft. 5/8" dia. Refrigerant pipe, soft drawn 900 ft. 3/8" dia. Refrigerant pipe, soft drawn 150 length 3/8" x 1/2" x 6' rubber insulation superlon 150 length 5/8" x 1/2" x 6' rubber insulation superlon 140 length 1 1/8" x 1/2" x 6' rubber insulation superlon (for drain lines) 10 roll polyethylene tape 54 pcs. Copper elbow, long radius 1/2 54 pcs. Copper elbow, long radius, 5/8 2.5 tank nitrogen 10 sets mapp gas 5 tank refrigerant (R410A) 548 meters electrical wire, AWG #10, THHN 274 meters royal cord, 4 wires, #14 70 length PVC blue, 1" dia. (for drain lines) 40 pcs PVC blue elbow, 1" dia. 1 lot tie wire and electrical tape 1 lot clips, hangers and support 30 pcs. Expansion shield 5/8 30 pcs. Lag screw 10 pcs. Silver rod 100 pcs Welding Rod 40 pcs. Bolts, nuts and washers 20 pcs. Anchor bolt, 3/8 5 length angular bar 1 1/2" x 1 1/2" x 3/16" x 20'</p>	5	51,540.00	<del>257,700.00</del>
4	unit	<p><b>2.0 HP WALL MOUNTED</b> Non-Inverter Specifications:</p> <p>2.0HP Split Type Air Conditioner, Inverter Technology, Hydrophilic Aluminum Fins, R410A Refrigerant, Sleep Mode, 4D Air Cleaning Action, LED Display, Vitamin C Filter, Self Clean Function, Valve Protection Cover, Anti-rust Body, Highly Efficient and Motor,  Quiet Design, Louver Position Memory Function, i-Filter, High-Density Filter, Refrigerant Leakage Detection, Self Diagnosis,</p>	2	47,800.00	<del>95,600.00</del>

		<p>Cooling Capacity: 19,096 Kj/h, Power Consumption: 1,380 W, Voltage, Freq, Ph: 230, 60, 1</p> <p>Materials Including Labor cost  Specifications for the materials:  128 ft. 5/8" dia. Refrigerant pipe, soft drawn  128 ft. 3/8" dia. Refrigerant pipe, soft drawn  22 length 3/8" x 1/2" x 6' rubber insulation superlon  22 length 5/8" x 1/2" x 6' rubber insulation superlon  22 length 1 1/8" x 1/2" x 6' rubber insulation superlon (for drain lines)  15 roll polyethylene tape  12 pcs. Copper elbow, long radius 1/2"  12 pcs. Copper eibow, long radius, 5/8"  1 tank nitrogen  4 sets mapp gas  2 tank refrigerant (R410A)  39 meters electrical wire, AWG #10, THHN  39 meters royal cord, 4 wires, #14  14 length PVC blue, 1" dia. (for drain lines)  8 pcs PVC blue elbow, 1" dia.  1 lot tie wire and electrical tape  1 lot clips, hangers and support  12 pcs. Expansion shield 5/8"  12 pcs. Lag screw  4 pcs. Silver rod  100 pcs Welding Rod  8 pcs. Bolts, nuts and washers  2 length round bar, threaded, 10mm  8 pcs. Anchor bolt, 3/8"  2 length angular bar 1 1/2" x 1 1/2" x 3/16" x 20'</p>			
5	unit	<p><b>3.0 HP WALL MOUNTED</b>  Non-Inverter  Specifications:  3.0 HP Split Type Wall Mounted, Eco-friendly R410A Refrigerant, Energy Savings, Intelligent Airflow, Sleep Mode, 24 Hr Timer, Independent Dehumidification, Auto Restart, Remote Control, Auto Protection,0020, Cooling Capacity: 31,123 Kj/h, Power Consumption: 2,800 W, EER: 11.1 kJ/hW, Voltage, Freq, Ph: 230, 60, 1</p> <p>Materials Including Labor cost  Specifications for the materials:  26 ft. 5/8" dia. Refrigerant pipe, soft drawn  26 ft. 3/8" dia. Refrigerant pipe, soft drawn  5 length 3/8" x 1/2" x 6' rubber insulation superlon  5 length 5/8" x 1/2" x 6' rubber insulation superlon  5 length 1 1/8" x 1/2" x 6' rubber insulation superlon (for drain lines)  5 roll polyethylene tape  5 pcs. Copper elbow, long radius 1/2"  5 pcs. Copper elbow, long radius, 5/8"  0.5 tank nitrogen  4 sets mapp gas  1 tank refrigerant (R410A)  36 meters electrical wire, AWG #10, THHN</p>	1	49,250.00	49,250.00

		36 meters royal cord, 4 wires, #14 14 length PVC blue, 1" dia. (for drain lines) 8 pcs PVC blue elbow, 1" dia. 1 lot tie wire and electrical tape 1 lot clips, hangers and support 6 pcs. Expansion shield 5/8 6 pcs. Lag screw 2 pcs. Silver rod 100 pcs Welding Rod 8 pcs. Bolts, nuts and washers 1 length round bar, threaded, 10mm 4 pcs. Anchor bolt, 3/8 1 length angular bar 1 1/2" x 1 1/2" x 3/16" x 20'			
6	assy	<b>Panel Board Bolt-Type Assembly</b> Center main, 12 Branches with Main 175AT, 3Pole, 240V (Schneider Brand) Branches: 9 unit - 40AT - 2Pole - 240V 1 unit - 60AT - 2Pole - 240V 2 unit - 40AT - 2Pole - 240V Specifications: Panel Board NEMA 1 Powder Coated Wrinkle Gray Finished Complete with Grounding Bus Main 200A, 3 Pole MCCB Branches 1 x 60A, 2 Pole MCB 11 x 40A, 2 Pole MCB 50 meters electrical wire, AWG #6, THHN Date of Delivery: 7 days upon receipt of PO Place of Delivery: Department of Education - Bohol Division	1	41,280.00	41,280.00
				<b>TOTAL</b>	<b>1,999,920.00</b>

Remarks/Purpose: For the purchase of Air-Conditioning Unit with Installation Services and Complete Materials and Accessories for the DepEd-Bohol-3rd floor Office

	<b>Requested by:</b>	<b>Cash Availability</b>
Signature:	<i>[Signature]</i>	<i>[Signature]</i>
Printed Name:	<b>BIANITO A. DAGATAN, EdD, CESO V</b>	<b>EUSTAQUIO A. SOCORIN</b>
Designation	Schools Division Superintendent	Provincial Treasurer
Date:	<b>BY AUTHORITY OF THE GOVERNOR:</b>	
Approved by:	<i>[Signature]</i> <b>ASTERIA C. CABERTE</b> <b>HON. ERIC O. ARISTOTE C. AUMENTADO</b> Governor	

RECEIVED BY: *[Signature]* DATE: 9/28/22  
 DEPT. OF EDUCATION - BOHOL  
 PROCUREMENT MANAGEMENT UNIT  
 A-72-2022-0688  
 # 0295  
 # 1,999,920.00  
 # 0688  
 # 0295  
 # 1,999,920.00

PROVINCIAL OFFICE  
 PROVINCIAL BOARD  
 CONTROL NO. 1595  
 2672  
 3311-10705990  
 2022-01  
 EXPENSE CONTROL  
 FUND SOURCE  
 PETER ROSS M. RETUALA CPA  
 BMO  
 DATE: 9-15-22  
 VALID UNTIL: 12/31/22  
 AMOUNT: 1,999,920.00  
 DATE: 9/15/22